

The following outlines the coordinated changes with the updated Civil plans C0-01 through C0-03, C1-01, C2-01 through C2-02, C3-01 through C3-03, C4-01-C4-02.

C0 Series

- Project narrative and permit documentation completed and expanded.
- Updated site statistics and stormwater design narrative.

C1-01 Existing Conditions & Demolition

- Clarified demolition/relocation scope for:
 - Power pole
 - Light poles
 - Gas meter
 - Shipping container

C2 Series

- Site layout remained generally unchanged.
- Notes and details finalized.

C3-01 Utility Plan

- Stormwater system was refined through revised:
 - Catch basin elevations
 - Storm structure elevations
 - Vault invert elevations
 - Seepage bed dimensions
- Added CB-6 in the front parking lot.
- Raised building finished floor elevation to 3146.75 per direction from County.

C3-02 / C3-03

- Minor detail refinements and stormwater detail updates.

C4-01 Grading & Erosion Control

- Building finished floor increased from 3146.50 to 3146.75.
- Major site regrading completed to account for change in finished floor elevation and storm water modifications.
- Parking lot and site drainage reworked to accommodate revised stormwater design per geotech infiltration.

C4-02

- No significant design changes.